

GRAINGUARD · DESIGN DECISION RECORD

GrainGuard TRL 2 review decisions

Open Hardware Portfolio · amishchadha.com

DOCUMENT CONTROL

Document ID	GGD-DDR-001	Version	0.1
Status	Draft	Date	2026-09-25
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/grainguard		
Source	docs/decisions/0001-trl2-review-decisions.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.1	2026-09-25	Amish Chadha	Record Amish's decisions on the TRL 2 review items and the items that remain open

0001: TRL 2 review decisions

- **Date:** 2026-09-25
- **Status:** accepted for items D1 to D11; items O1 to O3 remain proposed

■ Context

The TRL 2 review note (docs/REVIEW.md , session 2026-09-25, /populate) listed eleven items as "Proposed, awaiting Amish", and the design precis GGD-PRC-001 v0.2 listed the key design choices with options and recommendations. On 2026-09-25 Amish reviewed the review points for every portfolio repo and wrote: "proceed with all of your recommendations across all batches. Make sure we don't proceed to TRL 4 on any of them." Every item that carried a recommendation is therefore decided in favor of that recommendation. Items without a recommendation stay open. Items that arise from the TRL 3 calculations (O2 and O3) are also recorded as open.

The same instruction approved three portfolio-wide decisions: SwapCell interface v0.3 adds a wake method for hosts without CAN, a charge-while-discharging mode and a latch vibration rating for vehicles; shared SwapCell packs are priced once and excluded from each dependent kit budget; and community designs pick co-design partners per area later. GrainGuard does not use SwapCell (its controller needs a few watt-hours per day at 12 V), so the first two do not apply. The third applies to O1.

■ Options considered

The options for each item are those listed in docs/REVIEW.md (session 2026-09-25, /populate) and in GGD-PRC-001 v0.2, Key design choices.

■ Decision

Table 1. Decided items.

#	Item	Decision
D1	Budget	Option (a): keep <code>budget_usd</code> at \$250, cost the farmhouse receiver per farm rather than per bin, and trim the kit (SHT40 in place of SHT45 in four pods, a cheaper enclosure). R13 is redefined as "\$250 or less per bin, with the farmhouse receiver costed per farm". Decided by Amish, 2026-09-25: go with recommendation.
D2	Pitch wording	Reword the pitch from "runs aeration fans only when ambient air will dry the grain" to "runs aeration fans only when the air will cool or dry the grain without rewetting it", in <code>project.yaml</code> and <code>README.md</code> . The problem line is unchanged (no rewording was recommended). Decided by Amish, 2026-09-25: go with recommendation.
D3	Control rule, modes and defaults	Cool and hold modes as in GGD-PRC-001: 5 °C cooling margin, 1.0-point EMC allowance in cool mode, 30 min minimum run, 15 min minimum off, 4 starts per hour or fewer, fail off. Decided by Amish, 2026-09-25: go with recommendation.
D4	Moisture sensing	Interstitial RH with an EMC equation, rather than capacitance probes. Decided by Amish, 2026-09-25: go with recommendation.
D5	Cable layout	One center cable with six pods for bins up to about 5.5 m; more cables for larger bins. Decided by Amish, 2026-09-25: go with recommendation.
D6	Pod bus	RS-485 with a small microcontroller in each pod. Decided by Amish, 2026-09-25: go with recommendation.
D7	Power and fan interface	Solar 12 V controller with an electrician-installed interposing relay kit, rather than powering the controller from the fan starter. Decided by Amish, 2026-09-25: go with recommendation.
D8	Battery chemistry	AGM lead-acid rather than lithium iron phosphate, because it accepts charge below 0 °C. Decided by Amish, 2026-09-25: go with recommendation. (Capacity stays open as O2.)
D9	Plenum sensing	Add a plenum sensor at TRL 3 if the budget allows, in place of a predicted fan heat rise. Decided by Amish, 2026-09-25: go with recommendation. At TRL 3 the lowest-cost form, a temperature-only probe in the fan transition, costs \$9.50 and does not fit in \$250 with the kit at \$247.00 (GGD-CAL-001, section H), so it is carried as a priced option (BOM item 14). Whether to adopt it anyway is O3.
D10	Headspace CO ₂ sensor	Offer as an option, not in the base kit. Decided by Amish, 2026-09-25: go with recommendation.
D11	First region and crop	Shelled corn in a small US Midwest bin for the first co-design. Decided by Amish, 2026-09-25: go with recommendation.

Table 2. Items that remain open.

#	Item	Status
O1	First host farm and electrician for a co-design visit	Proposed, awaiting Amish. No partner was recommended; co-design partners are to be picked per area later, as Amish directed for community designs.
O2	Battery and panel capacity for R8	Proposed, awaiting Amish. The TRL 2 review asked whether to move to a 12 Ah battery but made no single recommendation. At TRL 3 a 3 mA relay input meets the autonomy half of R8 at no cost, but the 3-day recovery half needs a panel of about 19 W (GGD-CAL-001, section D). Options: a 20 W panel (about \$8 to \$10, kit over \$250), relax the recovery target to 7 days at 1.5 peak sun hours, or accept the miss. No recommendation is recorded here.
O3	Adopt the plenum probe despite the budget	Proposed, awaiting Amish. It removes the largest decision error (about 1 point of EMC per °C of fan heat) for \$9.50 and would put the kit at \$256.50, 2.6 % over \$250. Recommendation: adopt it and accept the \$6.50 overrun, since no other \$9.50 buys as much decision accuracy.

■ Consequences

- `project.yaml`: `budget_usd` stays \$250 and the pitch is reworded as in D2. `README.md` matches.
- GGD-PRB-001, GGD-PRC-001 and GGD-REQ-001 are revised to v0.3. R13 is redefined per bin with the receiver per farm (D1). R4 names the plenum-air EMC as calculated from the ambient humidity ratio and the fan heat, measured when the probe option is fitted. The key design choices in the precis are no longer "proposed".
- The BOM carries the D1 trims: pods 2a (SHT45, two) and 2b (SHT40, four), a 280 x 230 x 130 mm enclosure at \$12, and 16 m of bus cable. The per-bin kit is \$247.00 (GGD-CAL-001, H1).